

**MONITORING**  
**OF**  
**RESETTLEMENT AND REHABILITATION ACTIVITIES OF RAMPUR**  
**HYDROELECTRIC PROJECT**

Fourth Quarter Final Report  
**(For the Period 01.10.2008 to 31.03. 2009)**

**Assigned By**  
**SATLUJ JAL VIDYUT NIGAM LIMITED**

**Conducted by**  
**AGRO ECONOMIC RESEARCH CENTRE**  
**H.P. UNIVERSITY**  
**SHIMLA**

# Monitoring of Resettlement and Rehabilitation Activities of Rampur Hydroelectric Project

(Report for the Period 01.10.2008 to 31.03.2009)

## Introduction

The implementation of R&R activities has been monitored for the period October, 2008 to March 31, 2009. The details of present status of these activities have been presented in Annexure.-1. The information was collected during the period of April 5-9 by three social scientists and civil engineer. The results are based on individual interviews, observations, and group interviews with stakeholders. The findings are based on complete census of all beneficiaries. In the survey data was collected on issues like compensation received, utilization of compensation, employment generation and their responses regarding the implementation of R&R activities, income generation activities, etc. The responses were recorded at the spot pre-designed schedule/questionnaire. In addition, the team conducted meetings with R&R officials and discussed the issues and problems reported by the Project affected families. The observations were cross-checked with the responses of project management before accepting and presenting these as monitored values or responses.

The monitoring team came out with the following findings.

## A. Result of survey conducted

**1. Classification of Project Affected Families:** There were 188 families who have been affected by Project activities. Out of these 159 families were those whose land was acquired. In addition to these 21 families lost their land as well as houses and land and cattle shed of 8 families were acquired. The village wise details in this respect have been presented in Annexure 2.1. It may be mentioned here that the number of families may not match with the numbers as conveyed by DC, Shimla and Kullu due to the fact that some of the families have in actuality split but are one officially. Some cases of reverse situation are also present. The numbers presented here portray the actual situation.

**2. Workers and their educational status:** There were 352 numbers of workers in the Project Affected Families out of which 190 were males. The analysis indicates that about 10 percent of the workers were illiterate and among the rest highest percentage (27.84%) was that of matriculates. Almost same percentage was of those persons who had the education level of primary standard. The details are given in Annexure 2.2.

**3. Occupational and income changes due Project intervention:** The analysis indicates that now fewer workers have agriculture as their main occupation. In fact this declined by 5.30 percent which was 2.48 percent for male workers and 7.40 percent for female workers (Annexure 2.3). On the other hand now workers are laying more stress

on service for their livelihoods. After the initiation of the project activities 5.75 percent workers shifted towards service. This led to 15.88 percent increase in the income from this sector (Annexure 2.4). The most dramatic impact of project activities was that significantly higher number of workers shifted to business (20%) registering an increase of 12.66 percent in the income from this activity (Annexure 2.5). However, there was no change observed in the number of workers depending upon wage labour for their livelihoods (Annexure 2.6).

**4. Amount of compensation received and its utilization by Project Affected Families:** The families whose land was acquired received an average compensation of Rs 662885 per family and average compensation for those whose house was also acquire in addition to land received an average compensation of Rs 601283 per family. The compensation for those families whose cattle shed and land was acquired, was Rs 36412 per family (Annexure 2.7). The analysis further indicates that of the total compensation received overwhelming proportion was put in the savings and in this also highest amount was put in fixed deposits. House construction was the second priority followed by amount distributed among the relatives. Some proportion was also diverted towards consumption (Annexure 2.8). The main reason for diversion of compensation amount towards family consumption was reported to be compelling social circumstances and family ceremonies etc (62.76 %) followed by the fact that some of the families had no other source of income (43.62%). The further details may be referred to Annexure 2.9.

**5. Adequacy perceptions of facilities provided by the Project and Suggestions for improvement:** It was observed that about 63 per cent of the respondents felt that the health facilities provided were just alright and about 22 per cent felt these to be inadequate. The most common suggestion for improvement was that there should be frequent visits of the Mobile Health Van, about 79 per cent suggesting this (Annexure 2.10) The facility of drinking water was felt to be adequate by about 36 per cent respondents but large percentage of about 56 per cent was not satisfied with the current provisions. About 65 per cent aspired that there should be provision of piped water in each house (Annexure 2.11). About 85 per cent of the respondents felt that other benefits being provided by the Project were not adequate. They wanted the compensation for crop damage (91%), compensation for other damages (86.70%) and employment in the project itself (76.59%), Annexure 2.12 provides the details.

## **B. Activities under RAP**

### **1. Disbursement of Full Construction Grant to landless families**

Resettlement grant has been disbursed to all the eligible 35 nos. of landless families as authenticated by DC Kullu on 5th July 2007. List of landless families in District Shimla was received on 16.2.09. There are two such families to whom a grant of Rs. 45,000 per family is being released

## **2. Provision of House/ House Plots (Resettlement Benefits).**

Plots for construction of house have been allotted to 15 houseless families (5 plots at village Averi and 10 plots at village Bayal). Four families out of 5 have shifted to new houses in Averi. The fifth family has built house and settled out side the project area. In Bayal 9 out of 10 families have shifted to new houses.

## **3. Land Purchased through Direct Negotiation**

The activity has been completed.

## **4. Disbursement of Cash Assistance to families whose Houses were acquired and left with second house.**

Construction grant of Rs 1.80 lacs will be provided in three installments to 10 families whose houses have been acquired but not rendered houseless as these families had more than one house. First installment of construction grant at the rate of Rs 60000 per family has been released. Release of second installment is under process to 8 families who have started construction of additional accommodation in their present house. For this purpose a committee of two engineers belonging to R&R has been constituted. The report of the committee is still awaited.

## **5. Rehabilitation Grant (RG) to Non-Title Holders**

Rehabilitation grant has to be released to three non-title holders (one encroacher and two tenants). Payment has been released to two non-title holders (one encroacher and one tenant). One tenant demised and after receipt of the legal heir certificate from his family members rehabilitation grant will be disbursed to the legal heir of demised tenant. These families were satisfied with the amount of grant and its disbursement.

## **6. Acquisition of Cattle Sheds**

No progress has been reported as the list of affected families is awaited from DC Kullu.

## **7. Disbursement of financial Assistance to vulnerable group families**

List has been received from DC Kullu. Release of financial assistance is under process.

## **8. Hiring of Taxies**

32 vehicles have been hired from residents of project affected area but none from PAF reportedly because no PAF submitted application for the purpose. The vehicles have been hired for the period of three years or one lac kilometers whichever is earlier.

## **9. Petty Contracts**

The works worth Rs. 10.0 million have been awarded to contractors from project affected families, registering a progress of only 59%. In addition to this, petty contracts worth Rs. 40 millions were awarded to contractors from project affected Panchayats. A progress of 125% has been reported in this respect. A total number of 45 petty contractors have benefitted from this activity. In addition to this 23 petty contractors are working with Patel Gammon Ltd.

### **10. Compensation Towards Losses Caused to the Crops in Village Averi**

Compensation of Rs 0.78 million has been paid to affected families of Averi village in three installments. The installments have been paid to 24 families of village Averi towards losses caused to their crops on account of muck dumping works.

### **11. Compensation for Losses Caused due to Blast Damage**

There are 12 families affected by blasting, around the surge shaft in Bayal, have been paid compensation for Rs. 4.56 lacs.

### **12. Data Base Management**

The proposal for implementing of e tool is under process.

### **13. Income Generation Activities**

List of certified landless and houseless families have been received from Dy. Commissioners of Kullu and Shimla. It has been decided to launch the scheme initially for 37 nos. landless and houseless families declared by D.C Kullu and letters have been issued to these families. None of the probable beneficiaries appeared to be interested in adoption of this scheme.

### **14. Merit Scholarship**

Thirty one applications from project affected families were received and merit scholarship has been released to all. Out of these 18 were in the 2008-09 session and 13 in the academic session of 2007-08. The trades included vocational training at ITI (18 students), diploma in engineering/pharmacy/computer (8 students) and degree course in engineering/medical (5 students). A total amount of Rs. 2,64,000 has been released under the scheme so far.

### **15. Provision of Technical Education**

Thirty five students sponsored during this academic year i.e. 2008-09 and are studying in the ITIs. Out of these five belong to PAF category and rest are from project affected area. During the session 2006-07 out of 35 students two students dropped out and during 2007-08 three students opted out of the course. Only nine students belonging to session 2007-08 have completed the course. All the students of 2008-09 session have yet to complete the course.

### **16. Infrastructural Facilities**

No fresh activity was reported during the period under consideration. The works have been delayed due to formation of Local Area Development Authority (LADA).

### **17. Support Services to PAFs**

As reported, the training/awareness camps for PAFs farmers shall be organized in project affected Panchayats tentatively during July 2009. These could not be organized earlier due to imposition of Modal Code of Conduct. The Agro Economic Research Centre of H.P. University is likely to be entrusted with the job of providing such trainings to PAF.

### **18. Infrastructure Development Works**

Infrastructure development works amounting to Rs. 0.61 millions in affected Panchayats is under progress.

### **19. Augmentation of Drinking Water supply**

4 deep energized bore wells have been installed in affected Panchayats of district Kullu and remaining two in district Shimla are under execution. This work has been awarded for Rs 21.41 lakhs where as for 7 hand pumps an amount of Rs 14.85 lakhs has been released to XEN I&PH.

### **20. Health Facilities**

MHV is visiting all the 7 Panchayats in Kullu district and Duttnagar Panchayat in Shimla district thrice a week. So far 6359 patients have been treated. 79 patients have been referred to Govt hospital for treatment.

### **C. Activities under Sustainable Community Development Programmes (SCDP)**

The current status of these works has been monitored by the civil engineer and the details are presented below.

<b>Village</b>	<b>Evaluation</b>	<b>Suggestions/response of community</b>
1.Averi Village	Four families of Averi village have already been shifted to their newly built houses. Mr. Tara Chand owner of 5 <sup>th</sup> plot is not interested to constructing the house. Sewerage systems, septic tank, construction of culvert to connect the village with the link road are under progress.	Street Light, fencing around the boundary wall, children playground, and drinking water connection is yet to be provided.
2. Bayal village	Out of ten families, nine families have shifted to their own houses. Mr. Dya Ram, the owner of the remaining plot has not yet started the construction work. The work of sewerage system and septic tank is under progress.	Street Light, electricity and drinking water connection are still awaited. A third installment of Rs.60000/- for construction of owner houses is still not received by the house owners and the people are furious over this matter.
3. Community Hall & Infrastructure	Construction of double story community hall at Dev Dhank has been completed. Chips flooring at open terrace, Kota Stone at open passage, retaining wall and railings at different levels has been done. Grinding over chips and Kota Stone flooring is yet to be done. Bayal school ground PCC (Plain; Cement; Concrete) flooring, retaining wall 5 feet in height and about 10 meters in length is completed. The quality of work is satisfactory.	The people are satisfied with the community development work.
4. Pucca Path	Pucca path in Bayal village is made in different patches e.i up to cremation ground, school and inter connected the newly built houses about 3.50 kms in length is completed.	

**KEY ACTIVITIES UNDER R&R PLAN OF RHEP**  
**Progress Report No. 07 for quarter ending 31 March.09**

SI No.	Activities	Target	Revised Target	Progress during the quarter	Cumulative Progress	% of progress of cumulative progress	Remarks
1	Private land acquisition (ha)	29.10 ha	29.10 ha	-	29.10ha	100	Completed
2	Payment of compensation to shareholders.	196	202	-	202	100	Completed
3	Disbursement of full construction Grant to landless families	55	37	-	35	94.6	Resettlement grant has been disbursed to all the eligible 35 nos. of landless families as authenticated by DC Kullu on 5th July 2007.List of landless families in Distt. Shimla received on 16.2.09. Grant being released.
4	Allotment of house plots	29	15	-	15	100	Plots have been allotted to 15 nos of houseless families as authenticated by DC Kullu. 5 nos of houseless families have been allotted plots at Averi and 10 nos of houseless families have been allotted plots at Bayal village. Plots have been developed and the construction of houses by houseless families are in progress. List of houseless families received from DC Shimla on 16.2.09 there is some minor discrepancy in the same. Which has been referred back to DC office for clarification. Option of resettlement asked from the affected families.
5	Land purchased through direct negotiation ( in ha.)	0	0.76	-	0.76	100	Completed. Cost of the land has been paid to all the 6 nos. of shareholder.
6(A)	Disbursement of cash assistance to houseless families.	29	15	-	15	-	It was approved to disburse the cash assistance for construction of house in three phases so as to ensure that being rendered houseless families construct house of 60 sqm. Accordingly 10.80 lacs had disbursed to the eligible 15 nos. of houseless families as 1st installment @Rs.72000/-per family on 3.1.08.Also 2nd installment of construction grant was released to 06 nos. of eligible families @ Rs. 54000/- per family and another 06 cheques were sent to the office of SDM Anni for further disbursing them to 06 nos. of eligible families @Rs.5400/-per family on 17.12.08.It has been gathered that the same has been disbursed by Tehsildar Nirmand. Third and final installment



							of construction grant including shifting allowance has been released in favour of 10 eligible families.
6 b)	Disbursement of cash assistance to families whose houses were acquired but not declared as a houseless by Dy. Commissioner Kullu	10	10	-	-	-	Construction grant of Rs 1.80 lacs shall be provided in three installments to the 10 nos of families of village Bayal (whose houses were acquired but not declared as houseless family). Proposal processed. Ist installment of construction grant @ 60,000/ per family has been released. The case is under process for releasing 2nd installment of construction grant to eligible families who have started construction of additional accommodation in their present house.
7	Disbursement of rehabilitation grant to the non title holders (encroacher and tenants )	3	3	-	-	-	Approval of BOD received in April 08. Payment has been released to one no of Encroacher and one no of Tenants. One nos of tenants demised. Rehabilitation grant is under disbursement to the legal heir of demised tenant.
8	Financial assistance to the families whose cattle shed acquired	15*					Reminder being issued to DC Kullu for providing the list.
9	Disbursement of financial assistance to vulnerable group families.	46	51	-	-	-	Lists of vulnerable families have been received from DC Kullu and DC Shimla on dated 16.2.09. Financial assistance under this scheme is being processed.
10	Hiring of taxies from PAFs (vehicle months)	600 veh. Month	600 veh. Month	96	496	81.16%	32 nos. of vehicles have been hired from PAFs / residents of project affected areas. Each PAFs have been asked to submit application for deployment of vehicle. No request has been submitted by the PAFs.
11	Providing of petty contracts to the contractors from PAFs	10 million	10 million	-	5.9	59%	
12	Providing of petty contracts to local contractors from Project affected Panchayats	40 million	40 million	-	50.9	125%	-
13	Payment of rental allowances / crop compensation to the affected villagers of Averi due to dumping of Muck	Million	0.96	0.18	0.78	81%	Compensation of Rs .78 million has been paid to the affected villagers of Averi in three installments
14	Payment of Compensation to affected villagers of Bayal near Surge shaft area (affected due to Construction activities of RHEP	Million	0.67	-	0.67	100%	Compensation of Rs .45 Million has been paid to affected villagers in two installments .
15	Ist Internal monitoring committee meeting	-	-	-	-	-	Ist internal monitoring committee has been held on 17.1.08.
16	Data Base Management						The proposal for implementation of e tool is under process by corporate IT &C Deptt.

**B. QPR ON KEY COMMUNITY DEVELOPMENT ACTIVITIES**  
**Progress Report No. 07 for quarter ending 31 March 2009**

Sl No.	Activities	Target	Revised Target	Progress during the quarter	Cumulative Progress	% of progress of cumulative progress	Remarks
1	Income Generation Scheme	54	54	-	-	--	List of PAFs as well as landless & houseless families as certified by DC Kullu & DC Shimla have been received from DC Kullu & DC Shimla. It was decided to launch the scheme initially for landless & houseless families (37 nos.) declared by DC Kullu. Response awaited.
2	Merit Scholarship Scheme to the wards of PAFs	200	50	19	31	62%	31 nos of applications had received from PAFs / residents of project affected areas and scholarship has been released to all candidates.
3	Tech. Education for local youth.	155	155	-	105	68%	70 candidates have been sponsored in various industrial training institutes of HP for the session of 2006-07 and 2007-08 under the scheme for technical education for local youth.. 35 candidates have been sponsored for the session 2008-09. Out of the 35, 5 nos candidates belong to PAF category and 30 nos candidates are from project affected area .
4	Infrastructure facilities / aids to the schools situated in the affected areas (in millions)	10	10	-	0.27	0.27	.27 million have been released to all the 49 schools as 1st grant for plantation in and around the school on 29.12.06. 1st meeting for assessment of the requirement of the Sr. Secondary and Govt. High School conducted with the representatives of the schools on 30.4.08. Requirement of the Sr. Secondary school and Govt. High School has been freezed. A proposal has been prepared to simplify the procedure of procurement and same is under approval of C.C.
5	Support services to the PAFs, Farmers in their agriculture / veterinary practices (in millions)	1.5	1.5	-	-	-	Camp shall be organized in project affected Panchayats in near future. The matter has been taken up with Agro. Economic Centre, Shimla. Schedule awaited.
6	Infrastructure developmental works in affected	125	125	7.97	26.31	21.00%	Infrastructural development works amounting to .61million is in progress.

	Panchayats (in millions)						
7	No. of patients treated in the project area through MHV.	40000	40000	1592	24688	62%	Mobile Health Van services has been introduced for all seven projects affected Panchayats situated in Kullu Distt w.e. f 26.1.05. With the acquisition of private land w.e.f 10.10.07 private land in Duttanagar it has also become a project affected Panchayat formally. Hence Mobile health van services have been launched at Duttanagar on 23.4.08. Now MHV is visiting thrice in a week and cover all the affected Panchayats situated in Distt Shimla and Kullu. One dispensary has been made functional at Bayal w.e.f. 01.9.2007 for providing of medical services to PAFs/ local residents. So far 6359 patients have been treated.
8	No. of patients referred to Govt. Hospitals	-	-	52	79	-	79 Nos of patients have been referred by the doctor during the examination in Dispensary at Bayal.
9	Augmenting drinking water supply in the project affected Panchayats						Two nos. of tankers were deployed for providing of drinking water in the project affected Panchayats (Bahawa, Poshana & Tunan)With a view to augment the drinking water supply in the project affected Panchayats under its Corporate Social Responsibility.6 nos of deep energized borewell in the area will be installed by SJVNL. Work has been awarded .In addition to these 7 nos of hand pumps will be installed by I&PH deptt Govt of H.P. Cost of which will be borne by RHEP. SJVN has deposited an amount of Rs 14.85 lacs to XEN IPH for augmenting of drinking water supply in the affected area of RHEP. 6 nos of deep energized borewell in the area will be installed by SJVNL. The work has been awarded for Rs. 21.41 lacs. 04 borewells have been installed. 02 in Distt. Shimla is under execution.
<b>C</b>	Real increase in Project affected families standard of living ( measured by % of Project affected families with increases income and or assets						External monitoring is schedule in the month of April / May 2009. Report shall be submitted by the AERC in due course.

**Annexure 2.1: Classification of Project Affected Families.**

#	Acquisition Categories	Name of villages				
		Avery	Bayal	Koyal	Dutt Nagar	All villages
1	Land	37	59	51	12	159
2	Land+House	5	10	-	6	21
3	Cattleshed+land	-	8	-	-	8
	Total	42	77	51	18	188

**Annexure 2.2: Educational Status of Workers of Project Affected Families**  
(percentages)

Particulars	Acquisition Categories			
	Land	Land+House	Cattleshed+land	Total
Number of workers	283	54	15	352
Males	150	32	8	190
Females	133	22	7	162
<b>Education Status</b>				
Primary	26.85	25.93	6.67	25.85
Males	20.67	21.87	12.50	20.52
Females	33.84	31.82	-	32.39
Middle	17.67	11.11	-	15.91
Males	15.33	15.62	-	14.74
Females	20.30	4.55	-	17.28
Matric	28.28	22.22	40.00	27.84
Males	30.67	25.00	25.00	29.84
Females	25.56	18.18	57.14	25.92
+2	5.30	7.41	6.67	5.68
Males	7.33	12.50	12.50	8.43
Females	3.01	0.00	-	2.46
Graduate	10.24	9.26	20.00	10.51
Males	14.00	9.38	25.00	13.68
Females	6.01	9.09	14.28	6.78
Post graduate	4.24	-	-	3.41
Males	7.33	-	-	5.78
Females	0.75	-	-	0.61
Professional	0.71	3.70	-	1.14
Males	-	3.13	-	0.53
Females	1.50	4.54	-	1.84
Illiterate	6.71	20.37	26.66	9.66
Male	4.67	12.50	25.00	6.84
Female	9.03	31.82	28.58	12.71

**Annexure 2.3: Occupational and Income Change in Agriculture due to Project Implementation.**

(No. of workers)

Particulars	Acquisition Categories			
	Land	Land+House	Cattleshed+land	Total
Before project				
Males	97	19	5	121
Females	134	21	7	162
Total	231	40	12	283
After Project				
Males	95	18	5	118
Females	124	19	7	150
Total	219	37	12	268
% Change				
Males	-2.06	-5.26	-	-2.48
Females	-7.46	-9.52	-	-7.40
Total	-5.19	-7.50	-	-5.30

**Annexure 2.4: Occupational and Income Change in Service due to Project Implementation.**

Particulars	Acquisition Categories			
	Land	Land+House	Cattleshed+land	Total
<b>Occupational change (No. of workers)</b>				
Before project				
Males	95	5	1	101
Females	124	1	0	125
Total	219	6	1	226
After Project				
Males	97	6	1	104
Females	134	1	0	135
Total	231	7	1	239
% Change				
Males	2.10	20.00	-	2.97
Females	8.06	-	-	8.00
Total	5.48	16.67	-	5.75
<b>Income Change(Rs)</b>				
Before project	5616000	3070000	160000	8853000
After Project	6916000	4158000	185000	10259000
% Change	23.14	35.44	15.62	15.88

**Annexure 2.5: Occupational and Income Change in Business due to Project Implementation.**

Particulars	Acquisition Categories			
	Land	Land+House	Cattleshed+land	Total
<b>Occupational change(No. of workers)</b>				
Before project				
Males	7	7	2	16
Females	4	0	0	4
Total	11	7	2	20
After Project				
Males	12	7	2	21
Females	3	0	0	3
Total	15	7	2	24
% Change				
Males	71.00	-	-	31.25
Females	25.00	-	-	25.00
Total	36.36	-	-	20.00
<b>Income Change (Rs)</b>				
Before project	3901000	1596000	270000	5767000
After Project	4405000	1762000	330000	6497000
% Change	12.92	10.40	22.22	12.66

**Annexure 2.6: Occupational and Income Change in Wage Labour due to Project Implementation.**

Particulars	Acquisition Categories			
	Land	Land+House	Cattleshed+land	Total
<b>Occupational change(No. of workers)</b>				
Before project				
Males	1	3	-	4
Females	0	1	-	1
Total	1	4	-	5
After Project				
Males	1	3	-	4
Females	0	1	-	1
Total	1	4	-	5
% Change				
Males	-	-	-	0
Females	-	-	-	0
Total	-	-	-	0
<b>Income Change(Rs)</b>				
Before project	106000	81000	-	187000
After Project	107500	91000	-	198500
% Change	1.41	12.34	-	6.15

## Annexure 2.7: Compensation Received by Project affected Families

Acquisition Categories	Villages				Total
	Averi	Bayal	Koyal	Dutt Nagar	
Land	757239	415314	607418	1658942	662885
House + Land	237526	319852	-	4357585	601283
- Land	154392	207700	-	2832430	390750
- House	83134	112151	-	1525154	210532
- Rent	21428	4675	-	-	6702
- Transportation Charges	1190	1298	-	-	798
Cattle shed + Land	-	88902	-	-	36412
- Cattle shed	-	27847	-	-	13001
- Land	-	61055	-	-	25006
Total Amount of Compensation	1017385	830042	607418	6016527	1308081

Note: Figures in parenthesis are amount per household.

## Annexure 2.8: Utilization Pattern of Compensation Amount by Project affected Families

Utilization Pattern	Villages				Total
	Averi	Bayal	Koyal	Dutt Nagar	
Purchase of Land	38095	91820	5882	-	47713
House Construction	171047	180363	112070	-	142487
Amount Invested in Saving Instruments	-	-	-	-	-
- Fixed Deposits	275833	264531	203725	2749179	488453
- Mutual Funds+Insurance	175476	89863	122156	1322222	235741
- Saving Accounts	20487	24821	11227	141272	31314
- Insurance	-	-	-	-	-
Business	-	31558	-	-	12925
Consumption	31976	29610	42553	22222	32942
Distributed among relatives	304469	117473	109803	1614964	300545
Other Investments	-	-	-	16667	1596
Total	1017384	830042	607418	6016527	1308081

**Annexure 2.9: Causes of Diversion of Compensation Amount to Consumption**

(%, Multiple Response)

Causes	Villages				
	Averi	Bayal	Koyal	Dutt Nagar	Total
No other source of income	71.43	46.75	29.41	5.55	43.62
Medical emergencies	2.38	2.60	5.88	-	3.19
Children education	21.43	2.60	13.72	-	9.57
Compelling social circumstances/ family ceremonies etc	92.85	45.45	68.62	50.00	62.76
Lax attitude	2.38	-	1.96	-	1.06
Safe to consume the small amount consumed	4.76	2.60	3.92	-	3.19

**Annexure 2.10: Adequacy of Health facilities and Suggestions for Improvement**

Adequacy/ Suggestions	Villages				
	Averi	Bayal	Koyal	Dutt Nagar	Total
<b>Adequacy Level</b>					
Adequate	28.57	2.59	5.88	44.44	13.29
Just Alright	64.28	61.03	66.67	55.55	62.76
Inadequate	7.14	32.46	27.45	-	22.34
<b>Suggestions (Multiple Response)</b>					
More frequent visit of Mobile Health Van	95.23	63.63	96.07	55.55	78.72
Adequate stock of medicines	95.23	24.67	41.17	44.44	46.80
Prompt attending of emergencies	11.90	10.38	39.21	-	17.55
Proper in-door facilities	23.80	-	41.17	-	16.49



**Annexure 2.11: Adequacy of Drinking Water facilities and Suggestions for Improvement**

Adequacy/ Suggestions	Villages				
	Averi	Bayal	Koyal	Dutt Nagar	Total
<b>Adequacy Level</b>					
Adequate	2.38	1.29	94.11	94.44	35.63
Just Alright	9.52	11.69	11.76	-	10.10
Inadequate	88.09	87.01	1.96	5.55	56.38
<b>Suggestions (Multiple Response)</b>					
Provision of piped water in each house	97.62	94.80	15.68	5.55	65.42
Provision of hand pumps	95.23	1.29	-	-	21.80
Provision of water tankers	26.19	1.29	1.96	5.55	7.44
Any other	-	-	1.96	-	0.53

**Annexure 2.12 : Adequacy of Other Benefits Received and Suggestions for Improvement**

Adequacy/ Suggestions	Villages				
	Averi	Bayal	Koyal	Dutt Nagar	Total
<b>Adequacy Level</b>					
Adequate	-	-	-	-	-
Just Alright	-	28.57	7.84	-	13.82
Inadequate	100.0	76.62	78.43	100.00	84.57
<b>Suggestions (Multiple Response)</b>					
Compensation for crop damage	80.95	88.31	100.00	100.00	90.95
Compensation for other damages	88.09	74.02	100.00	100.00	86.70
Employment	71.43	77.42	76.47	83.33	76.59